

MaineDOT

HIGHLIGHTS:

WIN 26574.00 Cromwell Bridge Replacement over Cromwell Brook – Town of Bar Harbor.

The prime contractor, T-Buck Construction, completed the control joint cuts for all concrete plain sidewalks and completed the fine-grading for the proposed road and approaches for the left lane and short section of the right lane. The areas that can be paved with base pavement were paved and the contractor will place bridge rail transitions, guardrail sections, begin sloping grading on the left side of the project, loam & seeding, erosion control mix and transfer vehicle and pedestrian traffic to the one left lane on the new bridge and a one-alternating signaled lane will be maintained during the removal of the temporary detour. The contractor is currently well ahead of the submitted schedule of work, although, the remaining base paving and surface paving will not be completed until the spring.







